



Tommy's House — Cascia Demo (as-built) Report

Tommy's House · Cascia Demo (as-built)

ADDRESS	8002 Hacker Drive, Stokesdale, NC 27357
PM	Tommy Lather (tommy@takeoffmonkey.com)
GENERATED	April 19, 2026
PREPARED BY	Takeoffmonkey

System summary

Controllers (1)

Main — Rain Bird ESP-2WIRE · 10 stations · two-wire

Water sources (1)

POC

Backflow / RPZ

TYPE	SIZE
RPZ	1"
STATUS	
installed	

Notes

Imported from Cascia Hall 4/14/2026 as-built + MTO. 738 LF of 2" Class 200 PVC mainline, 1387 LF of 1" lateral, 2019 LF of Rain Bird XFS-CV-06-18 dripline.

Zones (10)

#	NAME	TYPE	VALVE	HEADS	COVERAGE
1	—	rotor	Rain Bird PGA Globe 1"	—	—
2	—	spray	Rain Bird PGA Globe 1"	—	—
3	—	rotor	Rain Bird PGA Globe 1"	—	—
4	—	drip	Rain Bird XCZ-075-PRF 3/4"	—	Area for Dripline
5	—	rotor	Rain Bird PGA Globe 1"	—	—
6	—	drip	Rain Bird XCZ-075-PRF 3/4"	—	Area for Dripline
7	—	drip	Rain Bird XCZ-075-PRF 3/4"	—	Area for Dripline
8	—	bubbler	Rain Bird PGA Globe 1"	6	—
9	—	drip	Rain Bird XCZ-075-PRF 3/4"	—	—
10	—	rotor	Rain Bird PGA Globe 1"	—	—

Parts in use (29)

CATEGORY	BRAND	MODEL	SIZE	QTY
pipe	—	PVC Class 200 SDR 21	2"	738
pipe	—	PVC Class 200 SDR 21	1.5"	60
pipe	—	PVC Class 200 SDR 21	1"	1387

backflow	Wilkins	975XL2	1"	1
controller	Rain Bird	ESP-2WIRE	—	1
decoder	Rain Bird	FD-101TURF	—	6
decoder	Rain Bird	FD-202TURF	—	2
sensor	Rain Bird	WR2-RFC	—	1
wire	—	Two-wire cable	—	738
fitting	—	Wire nuts	—	20
valve	Rain Bird	PGA Globe	1"	6
valve	Rain Bird	XCZ-075-PRF	3/4"	4
head	Rain Bird	1804 08	—	3
head	Rain Bird	1804 12	—	1
head	Rain Bird	1804 15	—	2
rotor	Rain Bird	5004-PC 1.5	—	8
rotor	Rain Bird	5004-PC 3.0	—	14
rotor	Rain Bird	5004-PC 6.0	—	1
root_irrigation	Rain Bird	RWS-B-C 1402	—	6
drip	Rain Bird	MDCFCAP	—	4
drip	Rain Bird	ARV050	1/2"	4
drip	Rain Bird	XB-PC	—	1
drip	Rain Bird	XFS-CV-06-18	—	2019
sleeve	—	PVC Schedule 40	4"	75
sleeve	—	PVC Schedule 40	2"	169
valve_box	—	Valve box	12"	5
valve_box	—	Valve box	10"	5
fitting	—	Swing pipe	—	53
fitting	—	Swing elbow	—	70